

[illegible]

Signed by AMCO [Signature] Date 19-5-92

Signed by Client A. H. H. H. H. H. Date 20.5.92

	MATERIALS DELIVERED		A + B	(A + B) — C
	A	B		
	Since Contract Commenced (brought forward from previous sheet)	During Day		
CEMENT			Running Total	Stock on site at end of day.
SAND				
FLY/ASH				
CHEMICAL				

NO CLAIMS CAN BE ACCEPTED UNLESS REPORTED IN WRITING WITHIN 14 DAYS OF THE DATE OF THIS RETURN

**CLIENT'S COPY**

SK46SE/102-103






Waco 115  
Brooke  
Thompson

**FORAKI LIMITED**  
COLWICK, NOTTINGHAM. TEL: NOTTINGHAM 246331.

**REPORT ON BOREHOLE No. W263**  
TYPE OF BORING: Rotary LOCATION: 445,018.08; 361,813.2N  
DIAMETER: NX GROUND LEVEL: 531.56 SK 46SE 126  
INCLINATION AND BEARING: Vertical

Progress Date/Time	Core Recovery		Lining Tube	Water	Strata Log		Description Of Strata	
	Depth	Sample % age or Type			Legend	Depth Level		
6.11.64	Open Hole 5' 0"	-	N11			5' 0" 526.6		
						7' 0" 524.6	Brown clay	100%
	10' 0"	100%				9' 6" 522.1	Brown mudstone with clay and occasional ironstone bands	100%
	14' 5"	100%					Grey mudstone	100%
	19' 4"	100%				18' 1" 513.6	Coal	100%
				19' 6"		18' 8" 512.8	Seatearth	100%
	22' 6"	100%				20' 0" 511.6	Grey sandstone (fractured)	100%
	26' 3"	100%				22' 9" 508.8		
	31' 3"	100%						
	36' 3"	40%					Brown sandstone and clay bands (fractured)	75%
	41' 3"	60%						
	44' 0"	100%				42' 3" 489.3	Grey mudstone	68%
	45' 3"	100%		25' 0"		43' 3" 488.3	Coal	100%
7.11.64	45' 3"	100%				44' 5" 487.1	Seatearth	
	50' 2"	100%				45' 1" 485.8	Coal	
	51' 4"					48' 1" 482.6	Seatearth	
						51' 4" 480.3	Mudstone	

**KEY:**  
Symbols are in accordance with  
CR 2001.  
WATER STRUCK   
WATER REST LEVEL   
WATER LOST 

**TESTS:**  
N11

**REMARKS:**

**CONTRACT:** LONDON - YORKSHIRE MOTORWAY  
CONTRACT : LYM/WQ-R SITE INVESTIGATION - MINING  
PINXTON - BARLBOROUGH SECTION  
CLIENT: MINISTRY OF TRANSPORT. CONSULTING ENGINEERS: SIR OWEN WILLIAMS & PARTNERS.

**JOB  
NO  
D240**